

BILL NO. 24-77

ORDINANCE NO. 24.77

AN ORDINANCE OF THE CITY OF OSAGE BEACH, MISSOURI, AUTHORIZING A TIME EXTENSION TO THE DESIGN SERVICES AGREEMENT WITH ENGINEERING SURVEYS & SERVICES ENGINEERING FOR THE HWY 42 SIDEWALK PROJECT

BE IT ORDAINED BY THE BOARD OF ALDERMEN OF THE CITY OF OSAGE BEACH, MISSOURI, AS FOLLOWS:

Section 1. The Board of Aldermen hereby authorizes the Mayor to execute on behalf of the City time extension Engineering Surveys & Services. under substantially the same or similar terms and conditions as set forth in "Exhibit A".

Section 2. The City Administrator is hereby authorized to take such further actions as are necessary to carry out the intent of this Ordinance and Contract.

Section 4. This Ordinance shall be in full force and effect from date of passage and approval by the Mayor.

READ FIRST TIME: November 7, 2024

READ SECOND TIME: November 7, 2024

I hereby certify that the above Ordinance No. 24.77 was duly passed on November 7, 2024, by the Board of Aldermen of the City of Osage Beach. The votes thereon were as follows:

Ayes: 5

Nays: 0

Abstain: 0

Absent: 1

This Ordinance is hereby transmitted to the Mayor for his signature.

Nov. 7, 24

Date

Tara Berreth

Tara Berreth, City Clerk

Approved as to form:

Cole Bradbury

Cole Bradbury, City Attorney

I hereby approve Ordinance No. 24.77.

Nov. 7, 24

Date

Michael Harrison

Michael Harrison, Mayor

ATTEST:

Tara Berreth

Tara Berreth, City Clerk

SUPPLEMENTAL AGREEMENT NO.2
TO
ENGINEERING SERVICES CONTRACT

This supplemental agreement is made part of an agreement dated April 10, 2023 between the City of Osage Beach, Missouri and Engineering Surveys & Services, for design and construction administration services for Transportation Alternative Project (TAP) 9901(529) City of Osage Beach Route 42 sidewalk improvement from Columbia Avenue to School of the Osage. The purpose of the Supplemental Agreement is to extend the previously approved PS&E due date and Construction Contract Award date due to unforeseen delays in obtaining NEPA clearance because of extended delays in obtaining 6(f) and 4(f) clearances. Preliminary plan approval was obtained from MoDOT on September 30, 2024.

This Supplemental Agreement will make the final PS&E approval by MoDOT on or before March 1, 2025. This agreement shall not change the compensation amount. The total (Design and Construction inspection services) compensation maximum shall be as per the original agreement, \$70,862 for Design and \$79,727 for construction inspection services.

SUMMARY


Total Original Contract (Design and Construction inspection services) amount: **\$150,589**

Supplemental Agreement No. 2 accepted as defined herein:

Owner: City of Osage Beach

Engineer: Engineering Surveys & Services

BY: _____



TITLE: _____

Mayor

DATE: _____

Nov. 7, 2024

BY: _____

Brian Williams

Digitally signed by Brian Williams
DN: cn=Brian Williams, o=Engineering Surveys & Services, ou=Jefferson
City Office, st=Missouri, email=bwilliams@ess-inc.com
Reason: I have reviewed this document
Date: 2024.10.29 12:52:08-0500

TITLE: _____

Branch Manager

DATE: _____

10/29/2024

Executed by the City on the _____

7th

day of _____

November

, 20

24